BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	*Drilling of Borewell in Bhuvaneshwari Nagara and Surrounding Area Bagalagunt ward no.14*
2	Estimated cost and Technical Sanction NO and Date	Rs.52.00 Lakhs, T.S No.68/20-21, Dt.11.08.2020
3	Amount of Tender	4042044
4	Job Code No	014-21-000006
5	Name & Address of the contractor	Madhavareddy K
6	Aggrement No & Date	EE/DD/AGR/193/22-23, Dt.26.02.2021
7	No. & Date Under which the woirk order has been issued	EE/DD/WO/193/22-23, Dt.26.02.2021
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	29.05.2021
10	Date of receipt of application in Sub Division	—
11	Weather time extended	Yes
12	Due date of Starting the work	20.04.2022
13	Due date of completion of the work	08.08.2022
14	Actul Date of completion of the work	29.05.2021
15	Progress achieved during first extension	–
16	Time extension period applied for	20.04.2022 to 08.08.2022
17	No of Days	84 Days
18	Time Extension Recommended	Yes

Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	Yes
20	The balance work to be executed	80%
21	Approximate time required for completion on the work	90 Days
22	Work charge establishment expenditure incurred after expirey of the due date of completion	—
23	Wether notice as per clause (2) of aggreement if so, No	NO
24	Weather Reply received action taken on the contractor	–
25	Rate of Fine recommended by Asst.Executive Engineer	Recommanded Without Penalty
26	Remarks of Executive Engineer	Without penalty

ASSISTANT ENGINEER

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION

Assistant Executive Engineer
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -02

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	Drilling of Borewell in Bhuvaneshwari Nagara and Surrounding Area Bagalagunt ward no 14
2	Sanction Estimate Cost Rs.in Lakhs	52.00 Lakhs
3	Tender amount Rs. In Lakhs (Including T.P)	4042044.00
4	Time Given to complete the tender work in Days From-To	26.02.2021 to 29.05.2021
5	Progress achieved during the given tender period Rs.in Lakhs	36,00,000/-
6	Balance Progress amount to be completed during EOT Rs.in Lakhs	4,00,000/-
7	EOT Required to complete the balance work in Days, From-To	84 Days 20.04.2022 to 08.08.2022
8	Penalty to be levied per day (0.10% per day for the balance progress amount i.e column (6) maximum up to 10% of the tendered amount	Without penalty

Note: To substanciate financial progress i.e column No. (5)relavent records viz M.B Bill form etc., to be shown to the EOT approving authority for confirmation

ASSISTANT ENGINEER

Assistant Executive Engineer
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073

EXECUTIVE ENGINEER
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.